G. R. S. 59] GPB—15,000—20 12 13

GENERAL AND REVENUE SECRETARIAT.

1913.
(Lawzri)

File No. 332-13

Serial Nos. 1

Papers Filed.

Month March 1914

SUBJECT.

Quarterly progress report of work executed to Sri Ghati Subbramanya Swami temple at Red Hills—

PREVIOUS REFERENCES.	LATER REFERENCES

Asst. Secretary
Revenue G.-3-14

G.R.S. 11] 1913-14

GENERAL AND REVENUE SECRETARIAT.

(Muzrai)

NOTES.

File No. 332-13

FILE HEADING.

Quarterly progress report of improvement to the Sri Ghati Subrahmanyaswami temple in the Doddaballapur Taluk.

From

The Deputy Commissioner, Bangalore Dt.

No. S. 538 Dated 8.1.14 Received 9.1.14

Diary No. 1244	Enclos. 1	Spare Copies.	Serial No. 1

BRIEF ABSTRACT OF LETTER.

Case submitted for perusal

Reports that after the settlement of the contract for the work for which tenders have been called for and which have been disposed of by the Chief Engineer, he would be able to send in the programme of dates for the completion of the work and submits the report for the quarter ending 31.12.13.

NOTES AND ORDERS.

No 778 dated

Attention is invited to para 6 of G.O. No. 980-3 dated 21.2.13. No. Ml. 778-08-14

As regards the 1st quarterly report, the Dy Comr stated "As the works have not yet been started, no progress report can be submitted for the quarter ending 30th September 1913....

Entered in Printed File No 778 ...

NOTES—First Sheet.

GPB—35,000—15 6 12

12 4 14.

and Revenue Secretariat. | MW2 File No. 332 of 1913.

Serial No.

During the 2nd quarter estimates for the works have been sanctioned and tenders called for.

Subd
PWD(65)
16/1

amn
17/1/14

Subd to Deputation Trunk Rd. Committee

Hue
18

22/1/14

L
27/1

7262
24.1.14

Subd to Deputation
2.

If the Sanitary Board for forwarding statement showing their programme of operations in the next quarter.

It now seems that the Board made their promise too early last year.

27.1.14 L.G.

L
27/1 Asst
27/1

NOTE—Contn. sheet.

GPB—60 000—7-11 13

No D 116.

Revenue Secretariat. | File No. of 191 .

Serial No.

The programme of operations for the quarter ending 31st March 1914 received from the Superintending Engineer, Southern Circle, is herewith submitted for information.

2. In this connection, copies of correspondence that has taken place between the General and Revenue Secretariat and this office, about the dam site, are also submitted for perusal and favour of final orders. I am strongly of opinion that no other suitable site is available than the one already selected by the Dewan and the Offg: Chief Engineer during their close inspection of the valley. Re-investigation of the site serves no useful purpose and the work for which tenders have been accepted and contract settled will be delayed. The Superintending Engineer has therefore been ordered to proceed with the work so that no time may be lost in founding the dam before the next monsoon. It should also be remembered that according to the programme originally framed by the Sanitary Engineer, a sum of Rs 18,000 is expected to be spent before the close of the official year.

H Thimmaiah

Offg: Secretary to Government,
P. W. Department.

Bangalore,
21st February 1914.

7797
25.2.'14

Seen by Dewan - Vide note on the copy of the programme -
The Dewan has passed

NOTE—Contn sheet.

GPB—60,000—7/11 13

W. D artment. Sanitary Division.

Improvements to Sri Ghati Subramanyaswami temple works, Dodballa pur Taluk.

Programme of works for the quarter ending 31-3-1914.

Tender received approved on 3rd February 1914.

Notice issued to contractors on 4th February 1914.

Contractors reported at this office and signed draft contract bond on 10th February 1914.

Progress on materials	Rs 1,000	Arranging for stone quarrying and carting to site. Also other materials such as, lime sand, brick for surki &c., Also benching of rock for foundations of dam.	15th to 28th February 1914
On work	Rs 4,500	Laying foundations of dam and Superstructure work	1st to 31st March 1914
Rs	5,500		

Seen
1-3-14 Ro

Letter No.2088/Muz.331-13 dated the 12th February 1914 from the Secretary to Government, General and Revenue Departments to the Chief Engineer of Mysore.

In continuation of Government order No.1980-3/Muz.778-08 dated the 4th February 1914 sanctioning the transfer of a sum of Rs 18,000 from the funds of the Sri Ghati Subramanyaswami temple in the Dodballapur Taluk to the Public Works Department for expenditure on certain works sanctioned, I am directed to bring to your notice that a more convenient site for placing the dam appears to be available and to request that the suitability of the site now chosen may be further investigated and decided upon before the work on the dam is actually commenced.

The question may be treated as urgent and a reply furnished within a fortnight.

Letter No.1607 dated the 13th February 1914 from the Chief Engineer of Mysore to the Secretary to Government, General and Revenue Departments.

With reference to your letter No.2088/Muz 331-13 dated the 12th February 1914 stating that, in connection with the construction of a masonry dam across Bandihalla at the Sri Ghati Subramanyaswami temple in the Dodballapur Taluk, already sanctioned " a more convenient site for placing the dam appears to be available" and that the site now chosen

may be further investigated before the work is commenced, I have the honour to inform you that the valley had been thoroughly reconnoitered and carefully examined before the present site was decided upon.

2. I am of opinion that, if regard be had to distance, discharge and storage available, no other eligible site than the one already selected could be found. In these circumstances, no useful purpose will be served by ordering a re-investigation into the matter, which means further delay in the progress of the work.

3. I therefore request that the work may be allowed to proceed as originally planned.

No D 116.

eral and Revenue Secretariat. | File No. 332 of 1913.

Serial No.

The following orders on the Murgoi file (No 331 of 1913) as regards the site :—

" The scheme sanctioned may stand. I fear there is none more suitable in the neighbourhood " 1. 3. 14.

1. 3 14

P VII 2/3

Subd to 1st members Council

2/3/14

The Branch should see that the periodical reports are duly received and if not. urgent. Remainders should be sent.

4/3/14

Secretariat File 1913 4/3

Rly Dte Murgoi 332 and 331 4/3 1913 5/3

NOTE—Contn sheet.

G PB—60,000—7 11 18

No. 44

1913-1914

SECTION Tuticorin

FILE No. 332-13

SERIAL No. 1

From VII

The

191

To

The Secretary to Government
General and Revenue Dept.,
Bangalore.

Dated

Despatched 8. 1. 14.

Received

General No. S. 538.

No.

Enclosure No. One

Re. The works with the improvements of Soni Ghati Subramanyaswami Temple. State from Sanitary Engineer regd. that only then will be possible for him to send the programme of dates for the completion after the settlement of the Contract.

GPB—50,000—26 9 12

Office

Bangalow

Dated Bangalore

From,

K. Chandy Esquire B.A
Deputy Commissioner
Bangalore District.

To,

K.R Sreenivasa Iyengar Esquire M.A.
Secretary to the Government of Mysore.
General and Revenue Departments
Bangalore

Sir:-

In continuation of my letter No. C. 22 dated the 25th December 1913 regarding the works in Connection with the improvements to the Ghati Subramonyaswami temple in the Dodballapur Taluk, I have the honr to state that the Sanitary Engineer who is in charge of the works writes in his letter No. 837 dated the 31st December 1913 that tenders have already been called for, that they will be submitted to the Chief Engineer within the 20th January 1914 that after the settlement of the Contract the work will be begun with all possible endeavours for speedy Completion and that only then it will be possible for him to send in the

of dates for the completion of the works.

2 The formal progress report for the quarter ending 31st December 1913 is herewith submitted as required in your letter No. 1242 dated the 3rd November 1913. 778-08-23

I have the honor to be,
Sir
Your most obedient Servant,
K Mundy
Deputy Commissioner
Bangalore District

Deputy Commissioner's Office
Bangalore District
Dated 7th January 1914

Progress Report in connection with the works for the improvements to the Ghati Subramanya Swami temple in the Dodballapur Taluk for the quarter ending 31st December 1913.

During the quarter under report, the revised estimates were prepared and submitted by Public Works Department and were sanctioned for Rs 44865/- in Government Order No. 1756-60 / 10544-48 dated the 13th December 1913 and necessary tenders were called for.

(linked file)

Deputy Commissioner,
Bangalore District